COMPLETION REPORT

1	Name of the Work	Construction of Compound wall and other works at Indira Canteen at Abbigere in ward No.12, Shettyhalli sub Division
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/01/17-18 Dated: 12.06.2017
3	Head of Account which is chargeable	P3106 (Job Code 012-18-000054)
4	Instrument Order No. and date	EE/DD/WO/291/18-19 dated:
5	Name of Contractor	M/s Inchara Constructions
6 a	Time Stipulated for Completion of Work	
b	Delay in Execution of Work	
7	Measurement recorded in	MB No. 5650/16–17 Page No. 56491I–17
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	Suresh Devathraj, AE
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 4.80 Lakhs	4,77,159.30	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer 14/9/19
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner